

Park Avenue/Eagleville Road/Crawford Road Intersection Improvement Project

Progress Update *October 10, 2017*

Based on the Scoping Field View meeting that was held in July, an official document was submitted and McMahon is waiting for the comments generated from the review of the Scoping Field View document.

On August 30th, McMahon submitted the Line and Grade Plans to PennDOT for review and comment. The following documents were included in that submission:

- Line and Grade Engineering Plans
- Engineer Construction Cost Estimates for the Line and Grade Plans
- Design Criteria Matrix Sheets
- Traffic Analysis Summary
- Traffic Queue Lengths and LOS Figures for No Improvements and Proposed Conditions
- Preliminary Detour Route Option Map and Construction Sequencing Memorandum

This is a pivotal submission in the project progress. PennDOT has provided some preliminary comments and McMahon is working through those at this time.

McMahon has to complete the DEP Pre-Application meeting request form and will be submitting soon.

McMahon has made a utility submission and continues to receive return documentation for the utility companies.

McMahon Associates was appointed by the Township to perform the preliminary engineering and design phase for the project. As a general timeline for this project, the Preliminary Engineering Phase should be completed by September 2018 and then the Final Design Phase could be completed by March 2020.